

Updated Progress Report under MSE-CDP Scheme as on 31.03.2018

S. No	Name of Cluster	Location	DSR /DPR prepared & approved	DSR/ DPR Fund Released	In-principle / Final approval by DC office	Date of Final Approval /Project Cost(lakhs)	Land allotted/ Bldg Construction	GOI Contribution (Lakh)	GOI Released (Lakh)	Remarks
1	Print & Packaging Cluster (GT)	Karnal	Yes/Yes	-	Yes/Yes	09.01.13 1554.05	Yes/ Complete	1117.76	1106.2	Plant and machinery has been installed at the site. CFC is fully Operational.
2	Pharmaceutical Cluster (GT)	Karnal	Yes/Yes	-	Yes/Yes	05.09.13 1173.84	Yes/ Complete	936.82	374	Bldg is Complete. Ist Installment of GOI has been released.
3	Diary Processing Clust	Karnal	Yes/Yes	NA	-	-	-	-	-	DPR Under Consideration at O/o DC(MSME)
4	Plastic Packaging Cluster	Karnal	Yes/Yes	NA	Yes/No	-	-	-	-	Final Approval by Ministry of MSME.
5	Signage & Advertisement Cluster	Karnal	-	-	-	-	-	-	-	DPR approved at State Level Meeting.
6	Footwear Cluster(GT)	Bahadurgarh	Yes/Yes	-	Yes/Yes	03.12.12 15.09.82	Yes/ Complete	916.68	366.67	Bldg has been completed, GOI – 1 st installment Rs 3.66 Cr released. IInd Installment Rs 2 Cr also released.
7	Textile Printing Cluster(ACS)	Panipat	Yes	-	-	-	-	-	-	DSR approved by State Govt. DPR in Progress.
8	Textile Machinery Cluster(GT)	Panipat	Yes/Yes	-	Yes/No	-	Yes/ To be started	-	-	Final approval granted on 2.7.16. Project cost = 1872.85 lakh GOI =1000 lakh State govt. = 150 lakh SPV = 722.85 lakh Project completion = 31.7.2017, Restructuring of Project Cost under process by SPV.
9	Stainless Steel Utensils Cluster(GT)	Kundli/Sonepa	Yes/Yes	-	Yes/Yes	09.09.13 1730.78	Yes/ started	1050.00	0.00	Building Complete, IInd Installment is to be released by Haryana Govt.
10	Plywood Cluster(ACS)	Yamunanagar	Yes/Yes	-	Yes/Yes	-	Yes/ To be started	-	-	Purchase Committee has been formed and Tender for building has been awarded.
11	Engineering Cluster(GT)	Yamunanagar	Yes/Yes	-	Yes/Yes	-	Yes/ To be started	1199.45	-	Final approval granted on 2.7.16. Project cost = 1557.45 lakh,GOI =1199.45 lakh State govt. = 150 lakh, SPV = 208 lakh. Tender for building has been awarded.