

**Updated Progress Report under MSE-CDP Scheme as on 25.8.2017**

S. No	Name of Cluster	Location	DSR /DPR prepared & approved	DSR/ DPR Fund Released	In-principle / Final approval by DC office	Date of Final Approval /Project Cost(lakhs)	Land allotted/ Bldg Construction	GOI Contribution (Lakh)	GOI Released (Lakh)	Remarks
1	Print & Packaging Cluster (GT)	Karnal	Yes/Yes	-	Yes/Yes	09.01.13 <b>1554.05</b>	Yes/ Complete	<b>1117.76</b>	<b>994.43</b>	Plant and machinery has been installed at the site. CFC is partially Operational.
2	Pharmaceutical Cluster (GT)	Karnal	Yes/Yes	-	Yes/Yes	05.09.13 <b>1173.84</b>	Yes/ Complete	<b>936.82</b>	<b>374</b>	Bldg is Complete. Ist Installment of GOI has been released.
3	Diary Processing Cluster	Karnal	Yes/Yes By HR Govt	NA	-	-	-	-	-	DPR approved by State Govt.
4	Plastic Packaging Cluster	Karnal	Yes/Yes By HR Govt	NA	-	-	-	-	-	DSR & DPR approved by State Govt. DPR forwarded to O/o DC(MSME) by MSMEDI Karnal for In principle Approval.
5	Signage & Advertisement Cluster	Karnal	-	-	-	-	-	-	-	DSR approved by State Govt. DPR in Progress
6	Footwear Cluster(GT)	Bahadurgarh	Yes/Yes	-	Yes/Yes	03.12.12 <b>15.09.82</b>	Yes/ Complete	<b>916.68</b>	<b>366</b>	Bldg has been completed, GOI – 1 <sup>st</sup> installment Rs.3.66 released. Tender worth Rs. 9 Cr. awarded. Machinery Rs 3.66 Cr has been received at CFC.
7	Textile Printing Cluster(ACS)	Panipat	Yes	-	-	-	-	-	-	DSR approved by State Govt. DPR in Progress.
8	Textile Machinery Cluster(GT)	Panipat	Yes/Yes	-	Yes/No	-	Yes/ To be started	-	-	Final approval granted on 2.7.16. Project cost = 1872.85 lakh GOI =1000 lakh State govt. = 150 lakh SPV = 722.85 lakh Project completion = 31.7.2017, Restructuring of Project Cost under process by SPV. Document has to submitted to GOI
9	Stainless Steel Utensils Cluster(GT)	Kundli/Sonepat	Yes/Yes	-	Yes/Yes	09.09.13 <b>1730.78</b>	Yes/ started	<b>1050.00</b>	0.00	Building Construction under Progress.
10	Plywood Cluster(ACS)	Yamunanagar	Yes/Yes	-	Yes/Yes	-	Yes/ To be started	-	-	Purchase Committee has been formed and Tender for Layout has been awarded.

11	Engineering Cluster(GT)	Yamunanagar	Yes/Yes	-	Yes/Yes	-	Yes/ To be started	1199.45	-	<b>Final approval granted on 2.7.16.</b> <b>Project cost = 1557.45 lakh</b> <b>GOI =1199.45 lakh</b> <b>State govt. = 150 lakh</b> <b>SPV = 208 lakh.</b> <b>Purchase Committee formed</b> <b>Publishing of tender under process.</b>
----	-------------------------	-------------	---------	---	---------	---	--------------------	---------	---	---